



Combined Agency Response Team
2009 Minimum Mandatory Training Standards

STRUCTURAL COLLAPSE/SHORING

Objective: Given a summary of the following shore's, donned in the proper PPE, the students shall demonstrate a working knowledge in constructing the following shore's (Refer to the 4th edition of Field Operations Guide).

Condition: Given a summary of the following shore's; solid sole raker, sloped floor, laced post, and door/window.

Behavior: The student shall demonstrate a working knowledge and knowledge in constructing the following shore's within the time limits.

Standard: With 100% Accuracy

Skill	Time (minutes)	Pass	Fail
Pair Solid Sole Rakers	Pre-fab: 60 Installed: 36 to 45		
Slopped Floor	60 to 75		
Laced Post	70 to 90		
Door	30 to 45		
Window	24 to 30		

Additional Comments: